



Aerial Perspective from the Northeast

Eau Claire County Revised Government Center Building Project



Building Project Update April 8, 2011

The construction is moving along as scheduled. Precast beams and columns are now being installed on the northwest corner of the building. At this time the installation of precast is approx 20 to 25% complete.

Next week the concrete contractor will begin to pour floors and within a week or two start laying concrete block. Contractors will also be working on back-filling and rough site grading.

On Monday, April 11th, the WIC lot parking stalls are being reduced by 4 to 5 stalls. This was the original parking plan. The construction zone fence will be moved to allow for room for concrete trucks.

Beginning in June 2011, the courthouse central stair tower next to the main entrance on the east side of the building will be demolished and new stairs and a county board room will be constructed. The east entrance by the Health Department will be closed for most of the summer. Information on access to the Courthouse will be provided closer to the time of demolition.

Further information about the Courthouse Construction Project is posted on the County's web site:

http://www.co.eau-claire.wi.us/CountyGovernment/building_project/index.htm