



Aerial Perspective from the Northeast

Eau Claire County Revised Government Center Building Project



Building Project Update
June 2, 2011

The precast concrete installation is approximately 80% completed. The contractors will continue laying block and installing underground plumbing and underground electrical. One of the contractors is spraying a vapor barrier on the concrete walls.

The main entrance on the East side of the courthouse will be **closed** Monday **June 6, 2011**. This is the entrance by Health Department.

The main elevator will remain open for the next couple of weeks.

Starting this Monday June 6th, the contractors will install temporary partitions in the central lobby on all four (4) floors of the courthouse. These will be floor to ceiling partitions that will block off the stairwell and part of the lobby as well as blocking out the dust and some of the noise.

The main east entrance on the ground floor and the main stairway off both the east and west entrances to the Courthouse will be closed from June 6th through October 2011 for demolition and construction of a new entrance/stairwell.

- June 6-10, 2011 Build Temporary Walls in Lobby/Stairwell Area
On all four (4) floors of the courthouse.
- June 6-10, 2011 Install Temporary Beams/Columns in Lobby Area
- June 6-10, 2011 Install Protective Blankets on exterior (includes covering windows in D.A. and R.O.D. offices).
- June 13-22, 2011 Remove Limestone panels on outer Stairwell
- June 15-24, 2011 SAWCUT STAIRWELL**
- June 20-30, 2011 Demo Stair Structure**
- June 20-30, 2011 Haul material /Remove Equipment

The elevator in the main lobby will be out of service due to demolition of the stair structure **June 20-30, 2011**. The public and staff are encouraged to use the elevator and/or stairway in the 1953 portion of the Courthouse to the north of the main lobby. All other elevators and stairways in the Courthouse, including the Human Services Department elevator and the

elevator on the north end of the Courthouse will remain in service and available to the public and staff. We will have temporary signs to assist with directing customers and employees. The alternative entrance for the Health Department will be the Department of Human Services entrance on Oxford Avenue.

The east entrance and main stairwell will remain closed through October, 2011.

The Building Committee is scheduled to meet on June 14, 2011 at 4:30pm.

Further information about the Courthouse Construction Project is posted on the County's web site. http://www.co.eau-claire.wi.us/CountyGovernment/building_project/index.htm

Note: the above dates may change due to construction schedules.